



9 April 2020

Modestas Ancius
Chief Executive Officer
JSC Baltnetos komunikacijos
Paneriu str. 26
Vilnius 03209
Lithuania

Re: Tier III Certification of Constructed Facility for the JSC Baltnetos komunikacijos – Liepkalnis Data Center 2, Phase 1 in Vilnius, Lithuania

Dear Modestas Ancius,

Uptime Institute Professional Services is pleased to announce the Tier Certification of Constructed Facility for the JSC Baltnetos komunikacijos – Liepkalnis Data Center 2, Phase 1 as fulfilling Tier III Concurrently Maintainable criteria. The Tier Certification is based on the design and on-site verification of the constructed facility completed 10 March 2020 and documentation subsequently received through 7 April 2020.

This Certification recognizes the JSC Baltnetos komunikacijos – Liepkalnis Data Center 2, Phase 1 as supporting any planned work on the site infrastructure without disrupting computer room power and cooling capacity. This Tier III Certification is based on a total IT load of 192 kilowatts (kW) in Data Hall 2 for Phase 1.

Tier III Concurrently Maintainable criteria are founded on the capability to complete planned facility maintenance or modifications on a scheduled basis; equipment failures or distribution path faults may lead to unplanned outages. Certain operations-related errors (such as procedural errors during reconfiguration of redundant systems, components, or site infrastructure equipment) may still impact the critical load.

This Tier Certification is valid until the facility is modified, including any changes to the capacity components or distribution paths depicted in the design identified above, and submitted for review. This Certification is subject to the limitations set forth in Schedule I hereto and incorporated herein.

This Tier III Certification of Constructed Facility represents the culmination of JSC Baltnetos komunikacijos' investment and commitment to site uptime availability.

Congratulations on this significant achievement.

Sincerely,

Chief Technical Officer