

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names																																																	
								'25 Feb	'25 Mar	'25 Apr	'25 May	'25 Jun	'25 Jul	'25 Aug	'25 Sep	'25 Oct	20	27	03	10	17	24	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20
1		24143 Vandenilio gamyklai būtinos infrastruktūros projektas	172 days	Thu 25-01-30	Sun 25-09-28																																																			
2		Statybiniai tyrinėjimai	23 days	Thu 25-01-30	Sat 25-03-01																																																			
3		Projektinių pasiūlymų (PP) parengimas	32 days	Mon 25-03-03	Wed 25-04-16																																																			
4		E (tinklai)	32 days	Mon 25-03-03	Tue 25-04-15	2																																																		
5		E (įžeminimas)	32 days	Mon 25-03-03	Tue 25-04-15	2																																																		
6		ER	32 days	Mon 25-03-03	Tue 25-04-15	2																																																		
7		T (techninis vanduo)	32 days	Mon 25-03-03	Tue 25-04-15	2																																																		
8		VN (gaisrinis vandentiekis)	32 days	Mon 25-03-03	Tue 25-04-15	2																																																		
9		PP pateikiami Užsakovui	0 days	Wed 25-04-16	Wed 25-04-16	8;5;4;6;7																																																		
10		Techninis darbo projekto TDP parengimas	117 days	Thu 25-04-17	Sun 25-09-28																																																			
11		E (tinklai)	42 days	Thu 25-04-17	Fri 25-06-13	9																																																		
12		E (įžeminimas)	42 days	Thu 25-04-17	Fri 25-06-13	9																																																		
13		ER	42 days	Thu 25-04-17	Fri 25-06-13	9																																																		
14		T (techninis vanduo)	42 days	Thu 25-04-17	Fri 25-06-13	9																																																		
15		VN (gaisrinis vandentiekis)	42 days	Thu 25-04-17	Fri 25-06-13	9																																																		
16		TDP pateikimas Užsakovui	0 days	Mon 25-06-16	Mon 25-06-16	15;14;13;12;11																																																		
17		TDP koregavimas pagal papildomą susitarimą	30 days	Mon 25-06-16	Fri 25-07-25	16																																																		
18		TDP derinimas su Užsakovu ir ekspertize	23 days	Mon 25-07-28	Wed 25-08-27	17																																																		
19		Galutiniai pritarimai, derinimai, bei galutinės dokumentacijos perdavimas Užsakovui	22 days	Fri 25-08-29	Sun 25-09-28	18																																																		

Project: 24143 Vandenilio gamy Date: Tue 25-06-17	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			