

## AMENDMENT TO THE WORKS CONTRACT NO 21SUT-42

2023-06-15

This amendment (**Amendment**) to the Works Contract No 21SUT-42 as of 14 October 2021 is concluded by and between the following parties:

**Energy cells, UAB**, legal entity code 305689545, address Ozo str. 12A-1, Vilnius, Lithuania, represented by Chief Executive Officer Rimvydas Štilinis acting in accordance with the Articles of Association of the Company (**Employer**),

and

**Siemens Energy Oy Lithuanian branch**, legal entity code 305427888, address J. Jasinskio str. 16C, Vilnius, Lithuania, represented by Chief Executive Officer Mindaugas Žilinskas, acting in accordance with the Articles of Association of the company, and **Fluence Energy GmbH**, legal entity code HRB 16319, address Schallershofer Strasse 143, 91056, Erlangen, Germany, represented by Managing Directors Michael Gillessen and Markus Meyer acting in accordance with the Articles of Association of the company (**Contractor**),

hereinafter the Employer and the Contractor are collectively referred to as the **Parties**, and each individually – as the **Party**.

### WHEREAS:

- (A) The Parties have entered into the Works Contract No 21SUT-42 on 14 October 2021 (the **Contract**) for Design, Manufacture and Installation Works of Battery Energy Storage System (**Project**);
- (B) Article 13.1(iv)<sup>1</sup> of the Contract establishes the right to acquire additional works in case it is necessary to perform additional works that are related to the works or other obligations of the Contractor under the Contract, but do not fall within the scope of the Contractor's obligations specified in the Contract;
- (C) Article 97(1)(1) of the Law on Procurement by Contracting Authorities Operating in the Water, Energy, Transport or Postal Services Sectors or other Laws of the Republic of Lithuania (**Utilities LPP**) establishes the right to amend the Contract in case such conditions are foreseen within the tender contract;
- (D) the Parties agree on the amendments of the Contract enacted by this Amendment, which affected the Contractor that has taken upon itself to implement additional works in this Contract.

**THEREFORE**, the Parties have agreed on and entered into this Amendment.

The definitions used in this Amendment shall have the same meaning as defined in the Contract unless explicitly stated otherwise in the Amendment.

1. The Parties agree to give maximum effort and all available resources in order to enable the Contractor to follow through with its undertakings under the Contract, to prepare all

---

<sup>1</sup> "(iv) it is necessary to perform Additional Works that are related to the Works or other obligations of the Contractor under the Contract, but do not fall within the scope of the Contractor's obligations specified in the Contract".

four BESS sites for takeover by the Employer as soon as possible, but no later than 16<sup>th</sup> June 2023.

2. The date indicated at Article 1 of this Amendment does not grant extension of Time for Completion.
3. Parties reconfirm that the Technical maintenance service agreement commences after the Taking-Over Certificate is issued under the Contract and bank guarantee is provided in line with Article 1 of this Amendment.
4. If the Contractor is successful in abiding by Article 1 of this Amendment, the preliminary variation orders for additional works, specified in the Amendment hereto will enter into force automatically after the signing final versions of variation orders (hereinafter – Variations) and signing the Taking – Over Certificate in accordance with the Contract:
  - (i) OPC Server solution – additional hardware and software and related works for transmitting the tele information (signals) from DAS to the Employer's control system;
  - (ii) SICAM SCC / SCADA– unified control system for monitoring and controlling of all BESS sites;
  - (iii) Circuit Breaker Protection Monitoring – inverting one signal of the existing circuit breaker failure monitoring.
5. With respect to the Contract and to the Variations indicated within Article 4 of this Amendment, the Parties agree:
  - 5.1. that Variations amount to a cumulative and maximum sum of EUR 1,066,806 (one million sixty-six thousand eight hundred and six euros) without VAT, given that all preconditions indicated in the preliminary variation orders are implemented as prescribed. In case the Employer requires changes to the preliminary variation orders or sets additional requirements, the Parties shall revisit the sum of the respective Variation and agree accordingly;
  - 5.2. that these signed final Variations enter into force only after successful completion of the main scope of works and signing Taking-Over Certificate according to the Contract. These Variations will be implemented in twenty-eight weeks starting with the date when (cumulative conditions) (i) Taking-Over Certificate is signed and (ii) all preconditions as indicated in the preliminary SICAM SCC variation order are implemented (which must coincide with the preconditions within the final variation order and may be changed only by a separate written form of both Parties);
  - 5.3. if the main scope of works under the Contract are not implemented by 16 June 2023, the Variations (as referred to in Article 4) shall not enter into force automatically (meaning the Employer shall not be obliged to order them and the Contractor shall not be obliged to implement them). However, even if the main scope of works are not completed by 16 June 2023, Employer may still order the Variations (as referred to in Article 4) from the Contractor with a separate written request from the Employer (where the Employer would indicate that he still needs these Variations and when these shall be started). In the latter case, the Contractor must carry out all the works indicated in Variations in full, timely and to a high standard in accordance with the conditions (e. g. price and time frame) indicated in this Amendment;
  - 5.4. disagree whether the above (within Sub-Clause 5.2) indicated twenty-eight weeks are to be considered (i) an extension of Time for Completion as indicated within

the Contract (for example, Sub-Clauses 8.4, 13.1 etc.) or (ii) is to be considered as time outside the Contract's ambit (not Time for Completion). Regardless of this, for the sake of expediency and the overall aim of the Contract, with this Amendment the Parties agree on these Variations, while the legal interpretation of the mentioned twenty-eight weeks is yet to be resolved by both Parties at a later stage.

6. Other terms and conditions of the Contract shall remain effective to the extent they are not amended hereby.
7. Any disputes, disagreements or claims relating to this Amendment shall be settled according to the procedure determined in the Contract.
8. This Amendment shall constitute an integral and inseparable part of the Contract. This Amendment will come into force upon its signing.
9. This Amendment has been executed in Lithuanian and English in 2 (two) counterparts. Each Party shall receive 1 (one) counterpart of the Amendment. In case of inconsistency between the Lithuanian and the English texts of the Amendment, the Lithuanian text shall prevail (excluding the General Conditions of the Works Contract).

ANNEXES:

1. Preliminary variation order.

**SIGNATURES OF THE PARTIES:**

**On behalf of the Contractor:**

**On behalf of the Employer:**

## SUSITARIMAS DĖL DARBŲ SUTARTIES NR. 21SUT-42 PAKEITIMO

2023-06-15

Šis 2021 m. spalio 14 d. Darbų sutarties Nr. 21SUT-42 pakeitimas (toliau – „**Susitarimas**“) buvo sudarytas 2022 m. rugsėjo 14 d. tarp toliau nurodytų šalių:

**Energy cells, UAB**, juridinio asmens kodas 305689545, adresas Ozo g. 12A-1, Vilnius, Lietuva, atstovaujama vadovo Rimvydo Štilinio, kuris veikia pagal Bendrovės įstatus (toliau – „**Užsakovas**“),

ir

**Siemens Energy Oy Lietuvos filialas**, juridinio asmens kodas 305427888, adresas J. Jasinskio g. 16C, Vilnius, Lietuva, atstovaujama generalinio direktoriaus Mindaugo Žilinsko, veikiančio pagal bendrovės įstatus, ir **Fluence Energy GmbH**, juridinio asmens kodas HRB 16319, adresas Schallershofer Strasse 143, 91056, Erlangen, Vokietija, atstovaujama generalinio direktoriaus Michael Gillessen ir Markus Meyer, veikiančių pagal bendrovės (toliau – „**Rangovas**“) įstatus,

toliau visos šalys kartu vadinamos „**Šalimis**“, ir kiekviena atskirai – „**Šalimi**“.

### ATSIŽVELGIANT Į TAI, KAD:

- (A) Šalys 2021 m. spalio 14 d. sudarė Darbų sutartį Nr. 21SUT-42 (toliau – „**Sutartis**“) dėl Baterijų energijos kaupimo sistemos projektavimo, gamybos ir montavimo darbų (toliau – „**Projektas**“);
- (B) Sutarties 13 straipsnio 1 dalies (iv) papunktis nustato teisę įsigyti papildomų darbų tuo atveju, kai reikalinga atlikti papildomus darbus, kurie yra susiję su darbais arba kitais Rangovo įsipareigojimais pagal Sutartį, tačiau neįeina į Sutartyje nurodytą Rangovo įsipareigojimų apimtį;<sup>2</sup>
- (C) Lietuvos Respublikos pirkimų, atliekamų vandentvarkos, energetikos, transporto ar pašto paslaugų srities perkančiųjų subjektų, įstatyme (**Komunalinis PĮ**) yra nustatyta teisė keisti Sutartį, jeigu tokios sąlygos yra numatytos pirkimo sutartyje;
- (D) Šalys susitaria šiuo Susitarimu pakeisti Sutartį, informinant pakeitimus, kurie turėjo įtakos Rangovui, įsipareigojusiam atlikti papildomus darbus pagal Sutartį.

**TODĖL** Šalys susitarė ir sudarė šį Susitarimą.

Šiame Susitarime vartojami apibrėžimai turi tą pačią reikšmę, kurie yra numatyti Sutartyje, išskyrus atvejus, kai Susitarime būtų aiškiai nurodyta kitaip.

1. Šalys susitaria dėti maksimalias pastangas ir skirti visus įmanomus resursus, kad Rangovas įvykdytų savo pareigas pagal Sutartį ir parengtų visas keturias BEKS aikšteles Užsakovo perėmimui kaip įmanoma greičiau, bet ne vėliau kaip iki 2023 m. birželio 16 d.
2. Susitarimo 1 punkte nurodyta data nėra laikoma Baigimo laiko pratęsimu.

---

<sup>2</sup> „(iv) reikalinga atlikti Papildomus darbus, kurie yra susiję su Darbais arba kitais Rangovo įsipareigojimais pagal Sutartį, tačiau neįeina į Sutartyje nurodytą Rangovo įsipareigojimų apimtį“.

3. Šalys patvirtina, kad techninio aptarnavimo paslaugų sutartis pradedama vykdyti po to, kai pagal Sutartį išduodama Perėmimo pažyma ir kai pateikiama banko garantija laikantis šio Susitarimo 1 straipsnio.
4. Jei Rangovas sėkmingai įgyvendina šio Susitarimo 1 straipsnį, preliminarūs pakeitimų užsakymai dėl papildomų darbų, nurodyti šiame Susitarime, įsigalios automatiškai po to, kai bus pasirašytos galutinės užsakymų dėl pakeitimų (toliau – „Pakeitimai“) versijos ir Sutarties nustatyta tvarka bus pasirašyta Perėmimo pažyma:
  - (i) OPC Serverio sprendinys – papildoma techninė ir programinė įranga bei susiję darbai, skirti teleinformacijos (signalų) perdavimui iš DAS į Užsakovo valdymo sistemą;
  - (ii) SICAM SCC / SCADA – vieninga visų BEKS objektų stebėjimo ir valdymo sistema;
  - (iii) Jungtuvo rezervavimo apsaugos sprendinys (JRI) – vieno signalo įdiegimas esamoje jungtuvo rezervavimo grandinėje.
5. Atsižvelgiant į Sutartį ir dėl Pakeitimų, aprašytų šio Susitarimo 4 straipsnyje, Šalys susitaria:
  - 5.1. kad Pakeitimų bendra ir maksimali kaina yra 1 066 806 (vienas milijonas šešiasdešimt šeši tūkstančiai aštuoni šimtai šeši eurai) EUR be PVM, atsižvelgiant į tai, kad visi preliminarūs pakeitimų nurodymai yra įgyvendinami taip, kaip juose nurodyta. Tuo atveju, jei Užsakovas reikalauja pakeisti minėtus preliminarius pakeitimų nurodymus arba nustato papildomus reikalavimus, Šalys peržiūrės atitinkamo Pakeitimo vertę ir atitinkamai susitars dėl reikiamų patikslinimų;
  - 5.2. kad šie pasirašyti galutiniai Pakeitimai įsigalioja tik sėkmingai užbaigus pagrindinę darbų apimtį ir pasirašius Perėmimo pažymą Sutarties nustatyta tvarka. Šie Pakeitimai bus užbaigti per dvidešimt aštuonias savaites nuo tos dienos, kai (įvykdytos abi sąlygos) (i) bus pasirašyta Perėmimo pažyma ir (ii) bus įgyvendintos visos išankstinės sąlygos, nurodytos preliminariniame SICAM SCC pakeitimo nurodyme (kurios privalo sutapti su galutiniame pakeitimo nurodyme nurodytomis išankstinėmis sąlygomis ir gali būti pakeičiamos tik atskiru rašytiniu Šalių bendru sutarimu);
  - 5.3. jei pagrindinė Sutartyje numatytų darbų apimtis neįgyvendinama iki 2023 m. birželio 16 d., Pakeitimai (kaip nurodyta 4 straipsnyje) automatiškai neįsigalioja (t. y. Užsakovas neprivalo jų užsakyti ir Rangovas neprivalo jų įgyvendinti). Tačiau net jei pagrindinė darbų apimtis nebus užbaigta iki 2023 m. birželio 16 d., Užsakovas vis tiek gali užsakyti Pakeitimus (kaip nurodyta 4 straipsnyje) iš Rangovo, jam pateikus atskirą rašytinį Užsakovo prašymą (kuriame Užsakovas nurodys, kad jam vis dar reikia šių Pakeitimų ir kada jie turėtų būti pradėti). Pastaruoju atveju Rangovas privalo atlikti visus Pakeitimuose nurodytus darbus pilnai, laiku, kokybiškai ir laikantis šiame Susitarime nurodytų sąlygų (pvz., kainos ir terminų);
  - 5.4. nesutaria, ar pirmiau Susitarimo 5.2. punkte nurodytas dvidešimt aštuonių savaičių terminas laikytinas (i) Sutartyje nurodyto Baigimo laiko pratęsimu (pagal, pvz., Sutarties 8.4, 13.1 punktus ir t. t.), ar (ii) turi būti laikomas laiku, nepatenkančiu į Sutarties taikymo sritį (ne Baigimo laiku). Nepaisant to, vardan efektyvumo ir bendro Sutarties tikslo, šiuo Susitarimu Šalys susitaria dėl šių Pakeitimų, o dėl minėto dvidešimt aštuonių savaičių termino teisinio interpretavimo abi Šalys sutars vėlesniame etape.

6. Kitos Sutarties sąlygos galioja tokia apimtimi, kiek jos nėra keičiamos šiuo Susitarimu.
7. Visi ginčai, nesutarimai ar pretenzijos, susiję su šiuo Susitarimu, sprendžiami Sutartyje nustatyta tvarka.
8. Šis Susitarimas yra neatskiriama ir nedaloma Sutarties dalis. Šis Susitarimas įsigalios jį pasirašius.
9. Šis Susitarimas atliktas lietuvių ir anglų kalbomis, 2 (dviem) egzemplioriais. Kiekviena Šalis gaus po 1 (vieną) Susitarimo egzempliorių. Esant neatitikimams tarp Susitarimo tekstų lietuvių ir anglų kalbomis, pirmenybė teikiama tekstui lietuvių kalba (išskyrus Bendrąsias Darbų Sutarties sąlygas).

**PRIEDAI:**

1. Preliminarus pakeitimų nurodymas.

**ŠALIŲ PARAŠAI:**

**Rangovo vardu:**

**Užsakovo vardu:**